

BuildSoft Test/Training Co. PO Box 13893 RTP, NC 27709 1-800-999-8322	<b>JOB SITE:</b>  1477 Carolsbey Place Rt 50 E, 4.5 m past Interstate left on Holly Ridge, 2nd rt is Carolsbey, 5th lot on left
<b>Subcontractor</b>  Elliot's Electrical 2212 Watts Street Raleigh , NC 27786  Phone: 555-2947 Fax: 555-2949	<b>WO Type:</b> Regular <b>Job:</b> 960008 - OG29 - Oak Grove - Lot 29 (74%) <b>Date Requested:</b> Tue Jun 5 , 2007 <b>Rough Account:</b> <b>Finish Account:</b> 143-3153 <b>Work :</b> Electrical Rough-in

<b>Work Start Date</b>	<b>Tue Feb 25, 2003</b>
<b>Scheduled Completion Date</b>	<b>Fri Feb 28, 2003</b>
<b>Contract Amount (tax included)</b>	<b>\$2,050.00</b>

Supply and installation of all materials and labor customary for a residential electrical system meeting all State and National Electrical Codes. Beyond customary wiring, switching, disconnects, panels etc. this contract shall include power wiring to all HVAC equipment, doorbell wiring and installation, cablevision wiring, telephone wiring and installation of telephone system. The telephone wiring shall be installed in a "home run" manner with 4-pair twisted, unshielded, category 5 cable.

The power supply, setting and final connection of electrical appliances (trash compactor, dishwasher, disposal, instant hot water tap at kitchen sink, refrigerator, freezer, ovens) and built-in ironing board, downdraft vent at gas cooktop, bathroom exhaust fans, bathroom space heaters, in-floor radiant heating strips, central vacuum system and all exterior site lighting (on timers) is also a part of this contract.

The electrician shall be required to coordinate, through the Builder, with the HVAC subcontractor (for special power and/or electrical panel requirements), plumbing subcontractor (for dedicated circuits at circulating hot water pumps etc.), security contractor and the telephone and power companies. All devices shall be "?????" brand in white.

(choose one of the following)

This contract includes the supply of all wiring, rough-in and finish fixtures, cans, housings and devices.

or - This contract includes the supply of all wiring, rough-in fixtures, cans, housings etc. required prior to the installation of sheetrock. All other fixtures and parts are supplied by others and installed as a part of this contract.

or - This contract includes the supply of all wiring and devices. All fixtures (rough-in and finish) are supplied by Others.

Quantity	Unit	Please supply items listed below	Unit Price	Extended Price
----------	------	----------------------------------	------------	----------------

1.00	EACH	Trash Compactor 20a120v	50.00	50.00
1.00	EACH	Oven 30a240v	150.00	150.00
1.00	EACH	JettedTub Circuit GFI 20a120v with disconnect	50.00	50.00
0.50	EACH	Electrical Bid 2500 Plan	3,600.00	1,800.00
			<b>Subtotal</b>	\$2,050.00
			<b>Sales Tax</b> 0.00 %	0.00
			<b>Total Materials</b>	\$2,050.00

.....

IMPORTANT: Our order number must appear on all invoices. Please notify us immediately if you are unable to start the work by the date specified above.

In witness therefore, the Builder and the Subcontractor set their hands and seals, this being executed in duplicate, each party retaining a copy.

by: \_\_\_\_\_ (seal)  
 BUILDER/PROJECT MANAGER

by: \_\_\_\_\_ (seal)  
 SUBCONTRACTOR